



Appalachian  
Regional  
Commission

**Appalachian Regional Commission**  
**1666 Connecticut Avenue NW, Suite 700**  
**Washington, DC 20009**

**Amendment to Contract:** (Minor changes in time, budget, or scope of project.)

Amendment No: 1

Date: 10/8/2021

**ARC Project**  
**Number/Title** TN-18621-A

Oak Ridge Airport Project Planning and Design

**Grantee:**

Oak Ridge, City of  
PO Box 1  
Oak Ridge, TN 37831

**ARC Project Coordinator:**

Jason Wang

**Phone:** [REDACTED]

**Fax:** [REDACTED]

**Email:** [REDACTED]

**Contact:** Mark Watson

**Phone:** 865-4253550

**Email:** [mwatson@oakridgetn.gov](mailto:mwatson@oakridgetn.gov)

---

**Change in Performance Period**

The above referenced agreement is amended by extending the period of performance.

The new period of performance is 12/1/2020 to 11/30/2022.

**Additional Amendment Comment:**

Additional time is needed to complete design documents needed for the construction of the planned Oak Ridge Airport at East Tennessee Technology Park in Roane County. Delays have been experienced related to TDOT's grant process which delayed issuing a Notice to Proceed for the contractor. There have been delays in land acquisition as well. The contractor has provided a timeline that shows the completion of design documents by July 2022. The City of Oak Ridge has requested one year from the current expiration date to allow for any future potential scheduling issues.

---

Gregory Faulkner-10/14/2021 10:54:33 AM

(ARC Project Coordinator)

[www.arc.gov](http://www.arc.gov)

1666 CONNECTICUT AVENUE, NW, SUITE 700  
WASHINGTON, DC 20009-1068

PH. 202 884 7700